



CUTE – A low background facility for testing cryogenic detectors

Serge Nagorny


on behalf of the CUTE collaboration

April 26th, 2019

Motivation

- Provide a moderate size (10 kg detector) handy (few days turnover) well-shielded cryogenics (20 mK) infrastructure for rare event physics
 - Test and validation of entire SuperCDMS detector tower (6 detector + electronics)
 - Measurements in a low background environment avoiding cosmogenic activation of detector's material (^3H , ^{32}Si , etc.)
 - Complete SuperCDMS detector characterization to understand its intrinsic background and noise issues
 - Confirmation of screening program and handling procedures
 - Early science run for dark matter search can be performed thanks to low-background environment and low-energy threshold of SuperCDMS detectors
- Testing of various type cryogenic detectors


CUTE location at SNOLAB




2 km deep

Strong cosmic ray flux suppression


Cleanroom environment



General view of the CUTE facility




Shielding in the CUTE facility



- Cryostat placed inside the drywell of a water tank
- 1.5 m of water layer at side and 1.0 m at bottom reduces external neutron and gamma flux
- 11-15 cm of low activity Pb reduces residual gammas
- The gap from the top is closed off by 20 cm of HDPE and 15 cm of Pb inside cryostat
- Internal Cu shields block IR photons, which contribute to detector noise




PE shielding



Installed



Fully functional, tested during Pb shield installation, Jan 2019

Lead shielding



Lead shielding

Installed @ Jan 25th, 2019



Drywell

Serge

Service step

Lead cover plate


Inner Pb, 2 cm
< 3 Bq/kg

Outer Pb, 9 cm
< 30 Bq/kg

Gas purge system

Mu-metal

Cleanroom



- Space for two operators
- Aluminum structure with LEXAN panels
- Resistant to seismic events
- Movable
- Lifting device for cryostat cans
- Low Rn air supply ($< 3 \text{ Bq/m}^3$)
- Later SuperCDMS Rn-filter system ($< 0.1 \text{ Bq/m}^3$) will be used
- Crane moves cryostat between cleanroom and drywell

Cleanroom status @ Apr 26st, 2019



- 95% installation accomplishment

To be completed:

- Connection to compressed air line
- HEPA filter in air supply line
- Sealing with Al-tape
- Final cleaning

Will be completed within first week of May, 2019


Installation Review, Part 3

(Feb 5th, 2019)

- Calibration system
- Suspension system
- Cryostat installation

All actions are planned to be completed by April 2019

Calibration system concept





Different radioactive sources will be used to calibrate the energy scale and to monitor stability of detectors performance, as well for characterization of particle interaction types

Gamma source: ^{133}Ba (*this Installation stage*)

Neutrons source: ^{252}Cf (*next step in a while*)


Sources will be remotely moved from shielded storage box to the measurement position

Calibration system status @ March 1st, 2019




Guiding tube

Plastic chain



^{133}Ba source

Active two-stages suspension system




Mechanical parts of the Suspension system


- Our detectors are sensitive to mechanical vibrations
- Pulse tube cooler and turbo pump are strong source of vibrations that may compromise detector performance
- Both are mounted on separate plate with soft coupling (bellows) to cryostat to minimize vibrations
- The bellows makes system sensitive to pressure fluctuations in SNOLAB
- Active suspension system tracks/controls cryostat position better than 1 mm

Suspension system assembly

electronics box pulse tube turbo pump




supporting frame



added masses
(about 400 kg in total)

damper



Remote control of suspension system

Tracks environmental condition (pressure, water level, noise level)


Records of all system parameters into database

Provides possibility to off-line analysis of behavior

Suspension system assembly


installed at March 1st, 2019

Lowering suspension frame into drywell



Service handles & step

Suspension frame is installed



Lab jacks

Cryostat
alignment pins

Calibration
system

Cryostat delivery to SNOLAB underground site



Time-schedule

Date (week)	Task	
Feb 4, 2019	<ul style="list-style-type: none"> • Prepare suspension frame for shipping 	✓
Feb 5 th , 2019	<ul style="list-style-type: none"> • Installation Review Phase 2B 	✓
Feb 11, 2019	<ul style="list-style-type: none"> • Assemble, clean, and package of calibration system • Ship suspension and calibration to SNOLAB • Fix last cryostat deficiencies 	✓
Feb 18, 2019	<ul style="list-style-type: none"> • Clean and package cryostat • Ship suspension system underground 	✓
Feb 25, 2019	<ul style="list-style-type: none"> • Install calibration and suspension systems 	✓
Mar 25, 2019	<ul style="list-style-type: none"> • Ship cryostat to SNOLAB and ship underground with CUTE staff presence 	✓
Apr 1, 2019	<ul style="list-style-type: none"> • Cryostat installation • Preparation for Operational Readiness Review 	
May 2019	<ul style="list-style-type: none"> • Operational Readiness Review 	

CUTE tasks before Early Operation

Date	Step
May, 2019	<ul style="list-style-type: none"> • DAQ mounting, and implement DAQ architecture for underground/surface CUTE lab
May, 2019	<ul style="list-style-type: none"> • Preparation for Operational Readiness Review
June, 2019	<ul style="list-style-type: none"> • Cleanroom operation test <ul style="list-style-type: none"> - <i>air quality test</i> - <i>operational test</i> - <i>working procedure improvement</i>
July, 2019	<ul style="list-style-type: none"> • Test all procedures , its correction based on the results of first run without/with detectors
July, 2019	<ul style="list-style-type: none"> • Evaluation of required manpower for run preparation&running
end of 2019	<ul style="list-style-type: none"> • Radio-assay of materials used for CUTE facility production
end of 2019	<ul style="list-style-type: none"> • Completion of CUTE background model

Payload for CUTE

Commissioning

Task	Time Period
Testing of CUTE facility at SNOLAB <ul style="list-style-type: none"> • <i>Without detectors</i> • <i>With detectors (G115/TES chip)</i> • <i>Revision/fixing problems/commissioning</i> 	<i>May 2019 – June 2019</i>
Testing SuperCDMS detectors <ul style="list-style-type: none"> • Si HV Pathfinder • HVeV detector • First tower (6 iZIP Ge Detector) 	<i>July 2019 – May 2020</i>
Own R&D activity <ul style="list-style-type: none"> • HVeV detector from enriched ^{28}Si • Scintillating bolometers based on YVO_4, ZnSe, archPbMoO_4 crystals • Advanced light detectors 	<i>from Sept 2019</i>

Early operation